

**TOWN OF MOREAU**  
**Audit & Regular Town Board Meeting**  
**September 26, 2023**

**AGENDA**

**6:45 p.m. - Audit Meeting**

**7:00 p.m. - Regular Town Board Meeting**

1. Roll Call / Pledge of Allegiance
2. SEQRA Lead Agency Request
3. Water & Sewer Department
4. Recreation Department
5. Champlain Hudson Power Express
6. Dog Control
7. Supervisor Items
8. Executive Session
9. Other Business
10. Privilege of the Floor
11. Motion to Adjourn



\*\*\*\* CHANGE ORDER \*\*\*\*

NO.: 1

DATED: 9/20/23

PROJECT Moreau Industrial Park Pump Replacement  
OWNER Town of Moreau  
CONTRACTOR CFI Construction, Inc. CONTRACT DATE 8/23/23

CONTRACT FOR Wastewater Pump Replacement  
TO: CFI Construction, Inc. (CONTRACTOR)

You are directed to make the changes noted below in the above contract:

Owner Town of Moreau

By Therese Kuslerze, Supervisor

Date \_\_\_\_\_

NATURE OF THE CHANGE:

- 1) Relocate the existing electrical service panel and communications dialer to the opposite wall to make room for the new oversize pump control cabinet to be delivered by the pump supplier. Equipment relocation is required because the new pump control cabinet is unexpectedly about 2-feet wider than the existing pump control cabinet it replaces.
- 2) Replace existing electrical connections and wiring for a code compliant pump installation, including but not limited to installing new conduits and seal offs for pump leads, floats, and transducers in the wet well.
- 3) Furnish and install a personnel safety grate under the existing hatch to the wet well.
- 4) Furnish, install, and configure an insertion style flow meter to replace the existing inaccurate flow meter.
- 5) Perform all ancillary work needed for a fully functional system.
- 6) Establish a contract completion date of February 15, 2024, assuming pump equipment delivery before December 31, 2023.

CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE & TIME:

Contract Price Prior To This Change Order	\$	<u>69,000</u>
Net (Increase) ( <del>Decrease</del> ) Resulting From This Change Order	\$	<u>24,935.17</u>
Current Contract Price Including This Change Order	\$	<u>93,935.17</u>
Contract Time Prior To This Change Order	_____	Calendar Days.
or A Completion Date of	_____	Undefined
Net ( <del>Increase</del> ) ( <del>Decrease</del> ) Resulting From This Change Order	_____	Calendar Days
Current Contract Time Including This Change Order	_____	Calendar Days. or A Completion Date of <u>2/15/24</u>

THE ABOVE CHANGES ARE RECOMMENDED:

LABERGE ENGINEERING & CONSULTING GROUP LTD.

By Donald C. Rhodes, PE

Date 9-22-24

THE ABOVE CHANGES ARE ACCEPTED:

Contractor CFI Construction, Inc.

*[Handwritten Signature]*  
9/21/23

By John Porcello

Date 9/21/23